

GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

PRED -Guntur District- MRR Grant - "Providing BT to the road from D.S.road Phirangipuram R&B Road to the Foot hill of Kondaveedu Kota (via) kothapalem in Edlapadu Mandal" Guntur Dist.,- post Facto Extension of Agreement Time - Granted -Orders - Issued.

= = = = =
PANCHAYAT RAJ & RURAL DEVELOPMENT (PROGS.IA) DEPARTMENT

G.O.Rt.No. 22

Dated:-11.01-2012.

Read the following:

From CE, PR, Lr.No.AE9/PRIII/ Kondaveedu Kota road/
EOAT/2011,Dt.16.11.2011.

ORDER:-

In the circumstances reported by the Chief Engineer, Panchayat Raj, Hyderabad in his letter read above, Government after careful examination of the proposal hereby accord Post Facto Extension of Agreement Time up to 27.12.2011 for a period of 91 days without imposing the Penalty as the delay is due to natural obstructions like South West monsoon,Jal cyclones during the Months of September2010,October2010, November 2010, and December2010 due to heavy rains of North East Monsoon towards the work" Providing BT to the road from D.S.road Phirangipuram R&B Road to the Foot hill of Kondaveedu kota (via) kothapalem in Edlapadu Mandal" Guntur Dist.,

2. The Chief Engineer Panchayat Raj, Hyderabad shall take necessary action accordingly.
3. A copy of this order is available on the internet and can be accessed at the address: **www.ap.gov.in/goir.**

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

C.R.BISWAL
PRINCIPAL SECRETARY TO GOVERNMENT

To
The Chief Engineer (PR), Panchayat Raj Deptt.,
Hyderabad.

Copy to:
The Superintending Engineer,
Panchayat Raj Deptt., Guntur District.,
The PS to Hon'ble M (PR&RWS)
SF/SC.

//FORWARDED:: BY ORDER//

SECTION OFFICER